Six monthly Routine Service Checklist

FIRETEC 6 MONTH SERVICE				
CLIENT :		DATE:		
CONTACT:		MACHINE MAKE:		
EMAIL:		MACHINE MODEL:		
PHONE:		SERIAL NUMBER:		
JOB NUMBER:		ASSET NUMBER:		
FIRE SYSTEM DETAILS				
SYSTEM SIZE:		NUMBER OF NOZZLES:		
NUMBER OF ACTUATORS:		ENGINE SHUTDOWN: Y / N		
SERIAL NUMBER/S				
CYLINDER TEST DATES				

TESTING		
DISTRIBUTION SYSTEM	PASS/FAIL/NA	COMMENTS
CHECK NOZZLES ARE ALL IN PLACE WITH NOZZLE CAP INTACT.		
CHECK NOZZLES ARE CORRECTLY POSITIONED AND POINT		
CHECK DISTRIBUTION SYSTEM FOR PHYSICAL DAMAGE		
ACTUATION & DETECTION SYSTEM		
CHECK DETECTION TUBE IS INTACT, WITH NO RUB POINTS & SECURED CORRECTLY.		
CHECK MANUAL ACTUATORS ARE CLEAN & FITTED CORRECTLY		
CHECK ACTUATOR GAUGE IS IN THE GREEN ZONE		
REPLACE ANTI-TAMPER TIE ON EACH ACTIVATION POINT		

STAMP THE DATE TAG WITH A "1" IN THE CORRECT POSITION.		
LABELS		
CHECK CYLINDER LABEL IS INTACT & FREE FROM DAMAGE – *THE LABEL MUST BE READABLE*		
CHECK ACTUATOR LABELS ARE INTACT		
CHECK FIRE PANEL LABEL IS INTACT & READABLE		
CYLINDER OR AGENT TANK		
CHECK COMPACT LINE CYLINDER FOR PHYSICAL DAMAGE		
ENSURE MOUNTING BRACKETS ARE SECURED, FREE FROM DAMAGE, CORROSION OR DETERIORATION.		
CHECK THE GAUGE IS IN THE GREEN ZONE		
REMOVE VENT VALVE & LUBRICATE, REPLACE AND TIGHTEN.		
ENSURE ISOLATION VALVE IS CLOSED.		
FIRE PANEL & PRESSURE SWITCHES		
CHECK PANEL IS SECURE, CLEAN & CLEARLY VISIBLE.		
UNPLUG THE L/P PRESSURE SWITCH, THE PANEL SHOULD SIGNAL AMBER – *REFIT PRESSURE SWITCH*		
UNPLUG THE H/P PRESSURE SWITCH, THE PANEL SHOULD SIGNAL RED – *REFIT PRESSURE SWITCH*		
ENSURE ISOLATION VALVE IS OPEN		
IF ALL ASPECTS HAVE PASSED THE SYSTEM IS FIT TO BE PUT BACK TO WORK.		
TECHNICIAN:	SIGNATURE:	

CONTACT QUANTUM FIRE TECHNOLOGY FOR FURTHER INFORMATION 0417 250 882